

MINUTES

Bid Opening – October 22, 2019 Phase 1 – Talbot Street Curb & Sidewalk Replacement

The Town of St. Michaels received one (1) bid for the Phase 1 – Talbot Street Curb & Sidewalk Replacement in the Town of St. Michaels, Maryland.

Present at the bid opening were Jeff Richardson, Public Works Director, and Suzanna Warnick, Administrative Clerk. Mr. Richardson opened the bids at 1:08 p.m.

Bids eligible for consideration are listed in order as opened.

Bidder	Address	Total Base bid	Comments
Bridges Site and Utilities Inc. Dan Bridges	PO Box 368 St. Michaels, MD 21663	\$382,573.65	

A recommendation will be made to the Commissioners.

The bid opening concluded at 1:10 p.m.

Respectfully submitted,

Suzanna Warnick
Administrative Clerk

BID FORM

Proposal of Bridges Site and Utilities, Inc. (hereafter called "BIDDER"), organized and existing under the laws of the State of MD, doing business as a corporation * to Town of St. Michaels (hereinafter called "OWNER").

In compliance with the Invitation to Bidders, BIDDER hereby proposes to perform all WORK for the Phase 1 – Talbot St. Curb & Sidewalk Replacement Prepared for the Town of St. Michaels in strict accordance with the CONTRACT DOCUMENTS, within the time set forth therein, and at the prices stated below.

By submission of this BID, each Bidder certifies, and in the case of a joint BID each party thereto certifies as to its own organization, that this BID has been arrived at independently, without consultation, communication, or agreement as to any matter relating to this BID with any other BIDDER or with any competitor.

BIDDER hereby agrees to commence WORK under this Contract on or before a date to be specified in the NOTICE TO PROCEED and to fully complete the same within 60 consecutive calendar days thereafter. All work shall be complete prior to Friday, December 13, 2019.

*Insert "a corporation", "a partnership", or "an individual" as applicable.

BIDDER acknowledges receipt of the following ADDENDUM:

"Meeting Minutes" - Oct. 16, 2019 - 2 pages

BIDDER agrees to perform all the work described in the CONTRACT DOCUMENTS for the following unit prices or lump sum:

BASE BID - CURB AND SIDEWALK REPLACEMENT, AND PAVEMENT PATCHING AND RESTORATION OF TALBOT STREET

ITEM NO.	DESCRIPTION OF WORK	SIZE OR DEPTH	UNIT	EST QTY	UNIT PRICE	TOTAL BASE CONTRACT PRICE	NOTES
	Mobilization		LS	1	11,143.00	11,143.00	
	Demolition						
	Demolish and Dispose of Existing Concrete Sidewalk		SF	3921	1.95	6077.95	
	Demolish and Dispose of Existing Concrete Curb & Gutter		LF	748	12.50	9350.00	
	Demolish and Dispose of Existing Asphalt		SF	2325	3.00	6975.00	
	Earthwork						
	Excavation		CV	40	30.00	1200.00	
	Embankment		CV	15	60.00	900.00	
	Asphalt, Granite, & Concrete work						
	Fine Grade Sidewalk Subbase		SF	4289	2.90	10,722.50	
	Furnish and Install 9.5mm Superpave Hot Mix	2"	TN	30	216.00	6480.00	Quantity based on assumption - 2.1 Tons per Cu Yd
	Furnish and Install 19mm Superpave Hot Mix	3"	TN	45	160.00	7200.00	
	Furnish and Install CR-6 Aggregate Under Pavement	4"	CV	29	154.00	4466.00	
	Furnish and Install CR-6 Aggregate Under Sidewalk	4"	CV	53	154.00	8162.00	
	Install Granite Curb, Furnished by Town of St. Michaels	17"	LF	669	30.00	20,070.00	
	Furnish and Install Concrete Sidewalk	4"	SF	128	7.50	960.00	
	Furnish and Install Concrete Slab Under Brick Sidewalk	4"	SF	3286	2.50	8215.00	
	Furnish and Install Concrete Slab Under Brick Sidewalk	6"	SF	1003	10.50	10,531.50	
	Furnish and Install Concrete Vertical Curb		LF	90	171.45	15,430.50	
	Concrete Footer for Curb Installation		CV	35	165.00	5775.00	
	Rebar		LF	1338	2.50	3345.00	
	Install Brick Sidewalk, Furnished by Town of St. Michaels		SF	4289	7.50	32167.50	
	Install Detectable Warning Surface, Furnished by Town		SF	76	17.50	1330.00	
	Furnish and Install Sleeves for Existing Street Sign Replacement		EA	5	20.00	100.00	
	Miscellaneous						
	Saw Cut Existing Concrete Sidewalk for Lightly Overhang Support Foundations		EA	3	250.00	750.00	
	Sediment Control		EA	5	125.00	625.00	
	At Grade Inlet Protection		EA	4	125.00	500.00	
	Curb Inlet Protection		EA	4	125.00	500.00	
	Maintenance of Traffic		LS	1	132,000.00	132,000.00	
	TOTAL BASE BID					372,573.65	
	CONTINGENCIES - ADDITIONAL MD SHA PAVEMENT RESTORATION, MILLING & OVERLAY					382,573.65	
	Furnish and Install 9.5mm Superpave Hot Mix For Additional 2' Width	2"	TN	1	216.00	216.00	
	Furnish and Install 19mm Superpave Hot Mix For Additional 2' Width	3"	TN	1	160.00	160.00	
	2" Asphalt Mill and Overlay For Additional 2' Width (4' from Curb)	2"	SF	1	2.50	2.50	

Bridges Site and Utilities, Inc.

PO Box 368
 St. Michaels, MD 21663
 410-310-0816 Fax 410-745-3149
 bridges@sigmail.com